

Total Duct Leakage Verification Form

Customer: _____	Date: _____
Address: _____	Permit #: _____

HVAC Installing Company: _____

Duct Tightness Testing Completed By: _____ Phone #: _____

Certification Number: _____ National Certifying Body: _____

Note: If all of the ductwork and air handler are in the conditioned space this test is not required.

Total Duct Leakage is accomplished by the use of a Duct Leakage Tester alone and makes no representation to leakage outdoors.

Types of testing and Total Duct Leakage Test limits as described in IECC 2021 and adopted by the State of Louisiana.

RIWO Rough In With-Out air handler installed is <3 CFM per 100 ft2 CFA

RIW Rough In With air handler installed is <4 CFM per 100 ft2 CFA

PCW Post Construction with air handler installed is <4 CFM per 100 ft2 CFA

System Name	CFA	Type of Test Performed	CFM per 100 ft2	Pass/Fail