

**SECTION 00104 - CHANGE ORDER**

Change Order: 02

Date: October 21, 2024

Agreement Date: July 30, 2024

Project Name: Lever Road Improvements

City: Thibodaux, Louisiana

Contractor: Thompson Construction Company, LLC

The following changes are hereby made to the Contract Documents:

The contractor has submitted the attached adverse days for the month of October. Due to the impacts of the asphalt plant being shut down for a week (7 days). The contractor is requesting to extend the contract by 7 days to allow for delivery of asphalt to complete the work.

The contractor has also submitted the attached change order due to an unforeseen asphalt/cement mixture beneath the existing asphalt roadway that was not adequate as a base to support new paving. This 26 square yard area was not found until the existing roadways were swept prior to milling operations. The cost to complete this additional 26 square yards of asphalt patching in accordance with the unit price contract is \$6,287.57.

Justification:

Due to the impact of the asphalt plant being shut down for a week, the contractor is requesting additional days to complete work.

Due to an unforeseen asphalt/cement mixture beneath the existing asphalt roadway, additional asphalt patching is required prior to asphalt surfacing.

Change to Contract Price:

Original Contract Price: \$ 517,560.28

Current Contract Price adjusted by previous Change Order: \$ N/A

The Contract Price due to this Change Order will be (increased) (decreased) by: \$ 6,287.57

The new Contract Price including this Change Order will be:

\$ 523,847.85

Change to Contract Time:

Original completion date:

November 1, 2024

Current completion date adjusted by previous Change Order:

November 8, 2024

The Contract Time due to this Change Order will be (increased)(decreased) by the indicated calendar days:

7

The new Contract Time including this Change Order will be:

November 15, 2024

Recommended by: Matthew Rodrigue Date 10-21-2024  
(Engineer)

By: Matthew Rodrigue, PE

Title: Senior Project Manager, Duplantis Design Group, PC

Accepted by: Patrick Gary Date 10/23/2024  
(Contractor)

By: Patrick Gary

Title: Thompson Construction Company, LLC

Ordered by: \_\_\_\_\_ Date \_\_\_\_\_  
(City)

By: Kevin Clement

Title: Mayor, City of Thibodaux



**Subject:**

FW: Levert Road Improvements-Asphalt Plant Availability

---

**From:** Daniel Crochet - Pave Plus <[daniel@paveplusllc.com](mailto:daniel@paveplusllc.com)>

**Sent:** Tuesday, October 22, 2024 4:58:33 PM

**To:** Patrick Gary <[patrickg@thompsonconstruction.com](mailto:patrickg@thompsonconstruction.com)>

**Subject:** Levert Road Improvements-Asphalt Plant Availability

Good afternoon Patrick,

As per our discussion on Friday 10/18, we have been informed that the local asphalt supplier will not be operating during normal daylight hours for at least the better part of this week (10/21-10/25). They will be operating at night only, in order to complete the paving project at the new traffic circle on Canal Blvd.

The original schedule was for them to complete that last week, and for Pave Plus to complete paving at Levert Rd this week. However, due to low temperatures at night last week, their schedule was postponed until this week for Canal Blvd, effectively pushing our schedule back as well.

Please note that this may affect our substantial completion date by a few days as well, as we attempt to reschedule with Industrial Fabrics, and other necessary subs.

Thanks for your understanding and assistance on this.

Daniel Crochet

Pave Plus LLC

315 Brule Guillot Rd

Thibodaux, LA 70301

Cell: (318) 332-8445

Email: [daniel@paveplusllc.com](mailto:daniel@paveplusllc.com)