

DATE: February 5, 2025

PLAN CHANGE # 4

PLAN CHANGE AND/OR SPECIAL AGREEMENT

OWNER

ENGINEER

CITY OF THIBODAUX
P. O. BOX 5418
THIBODAUX, LA 70302

DAVID A. WAITZ ENGINEERING & SURVEYING, INC.
P.O. BOX 1203
THIBODAUX, LA 70302

PROJECT NAME: REPLACEMENT OF ULTRAVIOLET LIGHT SYSTEM AT THE THIBODAUX WASTEWATER TREATMENT PLANT PARTIALLY FUNDED BY A DELTA REGIONAL AUTHORITY (DRA) GRANT GRANT NO. LA-54291
ENGINEER'S PROJECT NO. 2020-098A

LOCATION: CITY OF THIBODAUX, PARISH OF LAFOURCHE, STATE OF LOUISIANA

CONTRACTOR: SEALEVEL CONSTRUCTION, INC.
ADDRESS: P. O. BOX 1307
THIBODAUX, LA 70302

Engineer's description, explanation, and estimated cost of proposed revision: The above will necessitate the following changes in quantities: (If space is not sufficient, use extra forms)

ITEM NO.	ITEM	UNIT	UNIT PRICE	ORIGINAL		REVISED	
				QUANTITY	AMOUNT	QUANTITY	AMOUNT
1	MOBILIZATION	LUMP SUM	\$6,000.00	1.00	\$6,000.00	1.00	\$6,000.00
2	OPEN CHANNEL VERTICAL UV SYSTEM	LUMP SUM	\$216,000.00	1.00	\$216,000.00	1.00	\$216,000.00
3	UV LIGHT ADDITION	LUMP SUM	\$159,253.00	1.00	\$159,253.00	1.00	\$159,253.00
4	MOTORIZED MONORAILS	LUMP SUM	\$48,900.00	1.00	\$48,900.00	0.00	\$0.00
S1	FURNISH AND INSTALL LIFTING MECHANISMS FOR UV LIGHTS	LUMP SUM	\$139,452.76	0.00	\$139,452.76	1.00	\$139,452.76
TOTALS:					\$569,605.76		\$520,705.76
CONTRACT DAYS REQUESTED: 261	AMT. OF UNDERRUN-----\$48,900.00			ORIGINAL TOTAL-----	\$569,605.76	REVISED TOTAL-----	\$520,705.76

ITEM NO. S4 - MOTORIZED MONORAILS:


This item is being removed from the project due to it being replaced with the lifing mechanisms for the UV lights.

ADDITIONAL CONTRACT DAYS REQUESTED:

261 additional contract days are being requested due to the delays experienced in the supply chain due to the Covid 19 Virus which was experienced during the construction phase of this project and caused delays in the construction time allowed. Additionally, we encountered technical difficulties with the UV lights and the manufacturer was called in to assist and this resulted in additional delays to complete the project.

Signed:

David A. Waitz Engineering and Surveying, ll
Project Engineer


By: 

David A. Waitz, P.E., P.L.S.

Date: 2/6/2025

Accepted By:

Sealevel Construction, Inc.
Contractor

By: 

Richard J. Roll, Director

Date: 2/5/25

APPROVED BY:

By: _____
KEVIN CLEMENT, MAYOR
CITY OF THIBODAUX

Date: _____