

SMGR0005

Louisiana Department of Transportation and Development Change Order Report		NO.	001
		Date:	04/30/2025
S.P. NO.	H.013269.6	F.A.P. NO.	H013269
Name:	AUDUBON AVE OVLY: LA 1 TO TERREBONNE P/L	Primary Parish:	Lafourche
		Category 2 / 3F	

Change Order 1 – LA-1, Overruns, ADA Retrofit
Reason Code 3F – Convenience – Additional Work

Original Bid: \$1,555,595.65
Original Time: 80 Calendar Days
Contractor: City of Thibodaux (Huey P Stockstill, LLC)
District 02 - Lafourche Parish
Route: Audubon Ave, Thibodaux
Spec Year: 2016 LSSRB (Louisiana Standard Specifications for Roads and Bridges)
PM: Brandon Usey
Assembly Period: 30 Calendar Days

11/13/2024: Let
xx/xxx/xxx: Award
1/29/2025: NOCE (Notice of Contract Execution)
3/03/2025: NTP (Notice to Proceed)
4/2/2025: First day charged
PROJECT DESCRIPTION:

This project will patch, mill, overlay, and restripe Audubon Avenue from LA-1 to the parish line. The project also adds ADA curb ramps.

EXPLANATION:

The purpose of this change order is to compensate the contractor for the additional work performed.
602-05-01120 Additional areas requiring patches were identified throughout the project. Additional areas requiring patches were identified on LA-1, and these areas were requested to be added to the project by the entity.
706-04-00100, 202-02-06100 ADA ramps originally scoped due to noncompliance were found to be in compliance and were removed from the project. Other ramps, which were initially not included due to compliance, were found to be noncompliant and therefore added to the project. This created net overages in removal of walks and drives and curb ramp items.
NS-MS-00080 Existing at-grade pedestrian crossings were found to have compliant slopes but missing detectable warning. A retrofit detectable warning item is being added to add detectable warnings to these areas.
510-01-00104 Minor quantity adjustment to jointed concrete pavement patching.
BUDGET:

CATEGORY 2: Project is 80% State funded and 20% Local funded
TIME ADJUSTMENT: none

ATTACHMENTS:

01. Category Worksheet and Reason Code.
02. H.013269 Correspondance - ADA Retrofit Mats (Contractor Proposal)
03. H.013269 Correspondance - LA-1 Patches

Project Number H.013269.6

202-02-06100 Line Item 0002 = 202-02-06100 Removal of Concrete Walks and Drives
Funding Category 0001:
Increase by 18.6 SQYD or 35.09%.

510-01-00104 Line Item 0011 = 510-01-00104 Pavement Patching (10" Minimum Thickness)
Funding Category 0001:
Increase by 688.35 SQYD or 46.14%.

602-05-01120 Line Item 0013 = 602-05-01120 Full Depth Patching of Jointed Concrete Pavement (16.0 square)
Funding Category 0001:
Increase by 0.33 SQYD or 1.79%.

706-04-00110 Line Item 0018 = 706-04-00110 Curb Ramps Type 3**Funding Category 0001:**

Increase by 9.95 SQYD or 122.84%.

706-04-00110 Line Item 0019 = 706-04-00110 Curb Ramps Type 7**Funding Category 0001:**

Increase by 24.43 SQYD or 36.74%.

NS-MS-00080 Line Item 911 = NS-MS-00080 Det. Wrning Sys. Retrofit for Curb Ramps Retrofit detectable warning on existing concrete or asphalt**Funding Category 0001:**

Create item for 2 EACH or 100%.

The Project Engineer, verified by his approval of this change order, has confirmed and documented either in the project files or within this change order, that the pricing of items are priced per specification section 109.04, and any extension of contract time meets the requirements of specifications section 108.07. It is mutually agreed by the parties represented to perform and accept the above revisions in accordance with the original contract and applicable specification, and that this change order represents final adjustments for any and all compensation and time due to the Contractor for changes to the project's work referred to herein.

Item No.	Item	Major Item	Price per Unit	Change		Current Quantity	Revised Quantity	% Change
Proj. / Line Item No.		% of Cont.		Quantity	Amount			
202-02-06100	Removal of Concrete Walks and Drives	No	\$90.00	18.600	\$1,674.00	53.000	71.600	35.09%
H.013269.6 / 0002		0.41%	SQYD					
510-01-00104	Pavement Patching (10" Minimum Thickness)	Yes	\$90.00	688.350	\$61,951.50	1492.000	2180.350	46.14%
H.013269.6 / 0011		12.61%	SQYD					
602-05-01120	Full Depth Patching of Jointed Concrete Pavement (16.0 squar	No	\$350.00	0.330	\$115.50	18.400	18.730	1.79%
H.013269.6 / 0013		0.42%	SQYD					
706-04-00110	Curb Ramps Type 3	No	\$295.00	9.950	\$2,935.25	8.100	18.050	122.84%
H.013269.6 / 0018		0.34%	SQYD					
706-04-00110	Curb Ramps Type 7	No	\$220.00	24.430	\$5,374.60	66.500	90.930	36.74%
H.013269.6 / 0019		1.29%	SQYD					
NS-MS-00080	Det. Wrning Sys. Retrofit for Curb Ramps Retrofit detectable warning on existing concrete or asphalt	No	\$523.47	2.000	\$1,046.94	0.000	2.000	New
H.013269.6 / 911		0.07%	EACH					
Additional Contract Days Requested None		Change in Amount of Contract:			\$73,097.79			

Requested By:

Recommended By:

Date: _____

O'Brien, Alec Carter

Resident Engineer

District Administrator

Date: _____

Accepted By:

CITY OF THIBODAUX

Date: _____

Contractor

DOTD Chief Const. Engineer

Date: _____

By: _____

Approved:

Date: _____

Chief Engineer

State Project No. H.013269.6

Plan Change #001

Approved

05141085604

05/27/2025

Original Contract Cost: \$1,555,595.65

Total Approved Change Order to date: \$73,097.79

% of Total Approved Cost: 4.699%

Order	Group	Approver	Date	Action	Comments
1	Contractor	Usey, Brandon	05/27/2025	Approve	
2	PE- Project Engineer Group	O'Brien, Alec Carter	05/27/2025	Approve	
3	PE- Project Engineer Group	Usey, Brandon	05/28/2025	Approve	
4	Area Engineers	Keller, Gerald	05/28/2025	Approve	

SMGR0005

Louisiana Department of Transportation and Development Change Order Report		NO.	002
		Date:	06/04/2025
S.P. NO.	H.013269.6	F.A.P. NO.	H013269
Name:	AUDUBON AVE OVLY: LA 1 TO TERREBONNE P/L	Primary Parish:	Lafourche
		Category 2 / 3F	

Change Order 2 – Terrebonne Work
Reason Code 3F – Convenience – Additional Work

Original Bid: \$1,555,595.65
Original Time: 80 Calendar Days
Contractor: City of Thibodaux (Huey P Stockstill, LLC)
District 02 - Lafourche Parish
Route: Audubon Ave, Thibodaux
Spec Year: 2016 LSSRB (Louisiana Standard Specifications for Roads and Bridges)
PM: Brandon Usey
Assembly Period: 30 Calendar Days

11/13/2024: Let
xx/xx/xxx: Award
1/29/2025: NOCE (Notice of Contract Execution)
3/03/2025: NTP (Notice to Proceed)
4/2/2025: First day charged
PROJECT DESCRIPTION:

This project will patch, mill, overlay, and restripe Audubon Avenue from LA-1 to the parish line. The project also adds ADA curb ramps.

EXPLANATION:

The purpose of this change order is to compensate the contractor for the additional work performed. Audubon Avenue extends 8,520 LF, of which all but 868 LF were included in this project. To avoid leaving this 868 LF stretch of roadway in its existing condition, and by mutual agreement between Terrebonne Parish and the City of Thibodaux, the limits of the project were extended 827 LF (STA. 8+68 to 0+41) into Terrebonne Parish. This work increased the following quantities:

510-01-00104 Pavement Patching
509-01-00100 Milling Asphalt Pavement
502-01-00100 Asphalt Concrete
731-02-00100 Reflectorized Raised Pavement Markers
732-02-02000 Plastic Pavement Striping (Solid Line) (4" Width) (Thermoplastic 90 mil)
732-03-02000 Plastic Pavement Striping (Broken Line) (4" Width) (Thermoplastic 90 mil).
BUDGET:

CATEGORY 2: Project is 80% State funded and 20% Local funded
TIME ADJUSTMENT: none

ATTACHMENTS:

- 01. Category Worksheet and Reason Code.
- 02. H.013269 Correspondance – Terrebonne Parish Work

Project Number H.013269.6

502-01-00100 Line Item 0007 = 502-01-00100 Asphalt Concrete

Funding Category 0001:

Increase by 232.48 TON or 7.61%.

509-01-00100 Line Item 0009 = 509-01-00100 Milling Asphalt Pavement

Funding Category 0001:

Increase by 2113.44 SQYD or 9.24%.

510-01-00104 Line Item 0011 = 510-01-00104 Pavement Patching (10" Minimum Thickness)

Funding Category 0001:

Increase by 284.99 SQYD or 13.07%.

731-02-00100 Line Item 0026 = 731-02-00100 Reflectorized Raised Pavement Markers**Funding Category 0001:**

Increase by 16 EACH or 6.06%.

732-02-02000 Line Item 0028 = 732-02-02000 Plastic Pavement Striping (Solid Line) (4" Width) (Thermopla**Funding Category 0001:**

Increase by 0.313 MILE or 7.35%.

732-03-02000 Line Item 0030 = 732-03-02000 Plastic Pavement Striping (Broken Line) (4" Width) (Thermopl**Funding Category 0001:**

Increase by 0.156 MILE or 20.66%.

713-03-02000 Line Item 0052 = 713-03-02000 Temporary Pavement Markings (Broken Line) (4" Width) (10' Le**Funding Category 0001:**

Increase by 0.156 MILE or 10.33%.

The Project Engineer, verified by his approval of this change order, has confirmed and documented either in the project files or within this change order, that the pricing of items are priced per specification section 109.04, and any extension of contract time meets the requirements of specifications section 108.07. It is mutually agreed by the parties represented to perform and accept the above revisions in accordance with the original contract and applicable specification, and that this change order represents final adjustments for any and all compensation and time due to the Contractor for changes to the project's work referred to herein.

Item No.	Item	Major Item	Price per Unit	Change		Current Quantity	Revised Quantity	% Change
Proj. / Line Item No.		% of Cont.		Quantity	Amount			
502-01-00100	Asphalt Concrete	Yes	\$165.00	232.480	\$38,359.20	3055.100	3287.580	7.61%
H.013269.6 / 0007		34.87%	TON					
509-01-00100	Milling Asphalt Pavement	No	\$4.50	2113.440	\$9,510.48	22883.000	24996.440	9.24%
H.013269.6 / 0009		7.23%	SQYD					
510-01-00104	Pavement Patching (10" Minimum Thickness)	Yes	\$90.00	284.990	\$25,649.10	2180.350	2465.340	13.07%
H.013269.6 / 0011		14.26%	SQYD					
731-02-00100	Reflectorized Raised Pavement Markers	No	\$12.00	16.000	\$192.00	264.000	280.000	6.06%
H.013269.6 / 0026		0.22%	EACH					
732-02-02000	Plastic Pavement Striping (Solid Line) (4" Width) (Thermopla	No	\$5850.00	0.313	\$1,831.05	4.260	4.573	7.35%
H.013269.6 / 0028		1.72%	MILE					
732-03-02000	Plastic Pavement Striping (Broken Line) (4" Width) (Thermopl	No	\$1750.00	0.156	\$273.00	0.755	0.911	20.66%
H.013269.6 / 0030		0.10%	MILE					
713-03-02000	Temporary Pavement Markings (Broken Line) (4" Width) (10' Le	No	\$750.00	0.156	\$117.00	1.510	1.666	10.33%
H.013269.6 / 0052		0.08%	MILE					
Additional Contract Days Requested None		Change in Amount of Contract:			\$75,931.83			

Requested By:

Recommended By:

Date: _____

Date: _____

O'Brien, Alec Carter
Resident Engineer

District Administrator

Accepted By:

CITY OF THIBODAUX

Date: _____

Contractor

DOTD Chief Const. Engineer

Date: _____

By: _____

Approved:

Chief Engineer

Date: _____

State Project No. H.013269.6

Plan Change #002

Approved

05163161747

06/18/2025

Original Contract Cost: \$1,555,595.65

Total Approved Change Order to date: \$149,029.62

% of Total Approved Cost: 9.580%

Order	Group	Approver	Date	Action	Comments
1	Contractor	Usey, Brandon	06/18/2025	Approve	
2	PE- Project Engineer Group	O'Brien, Alec Carter	06/18/2025	Approve	
3	PE- Project Engineer Group	Usey, Brandon	06/18/2025	Approve	
4	Area Engineers	Keller, Gerald	06/24/2025	Approve	

SMGR0005

Louisiana Department of Transportation and Development Change Order Report		NO.	003
		Date:	06/05/2025
S.P. NO.	H.013269.6	F.A.P. NO.	H013269
Name:	AUDUBON AVE OVLY: LA 1 TO TERREBONNE P/L	Primary Parish:	Lafourche
		Category 3 / 5E	

Change Order 3 – OCP Reimbursement
Reason Code 5E – Convenience – Contractor

Original Bid: \$1,555,595.65
Original Time: 80 Calendar Days
Contractor: City of Thibodaux (Huey P Stockstill, LLC)
District 02 - Lafourche Parish
Route: Audubon Ave, Thibodaux
Spec Year: 2016 LSSRB (Louisiana Standard Specifications for Roads and Bridges)
PM: Brandon Usey
Assembly Period: 30 Calendar Days

11/13/2024: Let
xx/xxx/xxx: Award
1/29/2025: NOCE (Notice of Contract Execution)
3/03/2025: NTP (Notice to Proceed)
4/2/2025: First day charged
PROJECT DESCRIPTION:

This project will patch, mill, overlay, and restripe Audubon Avenue from LA-1 to the parish line. The project also adds ADA curb ramps.

EXPLANATION:

The purpose of this change order is to compensate the contractor for the OCP Insurance Cost.
CI-107-00600 OCP Insurance
BUDGET:

CATEGORY 3: Project is 80% State funded and 20% Local funded
TIME ADJUSTMENT: none

ATTACHMENTS:

- 01. Category Worksheet and Reason Code.
- 02. OCP Receipt

Project Number H.013269.6

CI-107-00600 Line Item 60 = CI-107-00600 OCP Insurance

Funding Category 0001:

Create item for 1 EACH or 100%.

The Project Engineer, verified by his approval of this change order, has confirmed and documented either in the project files or within this change order, that the pricing of items are priced per specification section 109.04, and any extension of contract time meets the requirements of specifications section 108.07. It is mutually agreed by the parties represented to perform and accept the above revisions in accordance with the original contract and applicable specification, and that this change order represents final adjustments for any and all compensation and time due to the Contractor for changes to the project's work referred to herein.

Item No.	Item	Major Item	Price per Unit	Change		Current Quantity	Revised Quantity	% Change
Proj. / Line Item No.		% of Cont.		Quantity	Amount			
CI-107-00600	OCP Insurance	No	\$2130.00	1.000	\$2,130.00	0.000	1.000	New
H.013269.6 / 60		0.14%	EACH					
Additional Contract								

Days Requested None		Change in Amount of Contract: \$2,130.00	
----------------------------	--	--	--

Requested By:

Recommended By:

Date: _____

O'Brien, Alec Carter
Resident Engineer

District Administrator

Date: _____

Accepted By:

CITY OF THIBODAUX
Contractor

Date: _____

DOTD Chief Const. Engineer

Date: _____

By: _____

Approved:

Chief Engineer

Date: _____

State Project No. H.013269.6

Plan Change #003

Approved

05163162242

06/18/2025

Original Contract Cost: \$1,555,595.65

Total Approved Change Order to date: \$151,159.62

% of Total Approved Cost: 9.717%

Order	Group	Approver	Date	Action	Comments
1	Contractor	Usey, Brandon	06/18/2025	Approve	
2	PE- Project Engineer Group	O'Brien, Alec Carter	06/18/2025	Approve	
3	PE- Project Engineer Group	Usey, Brandon	06/18/2025	Approve	
4	Area Engineers	Keller, Gerald	06/24/2025	Approve	